

14

स्पीड पोस्ट द्वारा
BY SPEED POST

*DAMODAR VALLEY CORPORATION
COMMERCIAL DEPARTMENT
DVC TOWERS: V I P ROAD
KOLKATA: 700 054.

Tel. No: 033-2355-7041/6041
FAX: 033-2355-2129

No.: Com/Export/ Allocation- 1895

Date. 1 NOV 2010

To
The Director (Tariff)
Delhi Electricity Regulatory Commission
Vijayam Bhawan
C-Block, Shivalik, Malviya Nagar
New Delhi: 110017
(Fax No: 011-26673608)

Sub: Present Status of Damodar Valley Corporation Projects

Ref : Your letter no.F.17(47)/DERC/Engg/2009-10/C.F.No.2029/3163 dated
11.10.2010

Dear Sir,

Kind reference is invited to your above letter under reference requesting to furnish the updated position of D.V.C Projects.

As desired, relevant information is furnished as Annexure attached herewith for kind information.

Yours faithfully,


Chief Engineer (Commercial)

Encl. As stated

ANNEXURE

Sl. No.	Name of the Project	Schedule COD as per LI Sch.	Actual/Anticipated Commissioning	Actual/Anticipated COD	Major Reasons for Delay.
1	Mejia TPS Extn. (2x 250 MW)	Unit#5: 01/2007 Unit#6: 03/2007	Unit#5: 11/2007 (Coal Syn.) Unit#6: 03/2008 (Coal Syn.)	Unit#5: 29.02.2008 (Actual) Unit#6: 24.09.2008 (Actual)	—
2	Chandrapura TPS Extn. (2x 250 MW)	Unit#7: 01/2007 Unit#8: 03/2007	Unit#7: 04.11.2009 (Actual) Unit#8: 31.03.2010 (Actual)	Unit#7: 01/2011\$ Unit#8: 11/2010@	<ul style="list-style-type: none"> • Law & Order problem. • Inadequate timely supply of materials & equipment. • Delay in erection by M/s BHEL. • Disimal performance of M/s NBCC, civil contractor of BHEL. • Unprecedented rise of Steel & Cement price against firm contract price. • Very slow progress of work in CHP and AHP by ISG, BHEL and NBCC commensurate with schedule. • Damage of Gen. Rotor of Unit-7 due to motoring on 7.05.10.
3	Mejia TPS Phase-II (2x 500 MW)	Unit#1: 12/2009 Unit#2: 03/2010	Unit#1: 09/2010 (Actual) Unit#2: 12/2010	Unit#1: 11/2010* Unit#2: 02/2011*	<ul style="list-style-type: none"> • Due to delay in supply of materials and equipment by M/s BHEL which resulted in delay of one month for achieving Drum lifting of the unit-1 and subsequent cascading effects on other milestones. • Stiff resistance from locals in laying water pipe lines. • Slow progress of work by M/s Elecon-CHP vendor.
4	Koderma TPS (2x 500 MW)	Unit#1: 06/2010 Unit#2: 09/2010	Unit#1: 12/2010 Unit#2: 05/2011	Unit#1: 02/2011* Unit#2: 07/2011*	<ul style="list-style-type: none"> • Law & Order issue. • Delay in acquisition of land. • Delay in supply of materials by EPC contractor and slow erection work by the main subcontractor M/s Navyug of BHEL. • Delay in execution of Water packages.
5	Durgapur Steel TPS (2x 500 MW)	Unit#1: 07/2010 Unit#2: 10/2010	Unit#1: 12/2010 Unit#2: 05/2011	Unit#1: 02/2011* Unit#2: 07/2011*	<ul style="list-style-type: none"> • Law & Order issue. • Delay in land acquisition process /land transfer by DSP/SAIL. • Requirement filling of land of huge quantum. • Delay by M/s BHEL in placing orders to their sub-contractors as well as delay in supply of materials and equipment. • Delay in execution Water package by VA Tech. • Pilferage of material. • Stiff resistance by locals for construction of 400 KV line for start up power/power evacuation.

Note: * COD is considered +2 months from the Commissioning target (Coal Syn. vis-à-vis Full load) as per LI schedule.
 \$ COD is dependent on releasing of the replacement Generator Rotor by Paricha TPS, UPRVUNL at the earliest.
 @ Presently unit under operation/stabilization.