

PRAGATI POWER CORPORATION LTD.

(A Govt. Of Delhi Enterprise)
IP Estate, Ring Road, New Delhi-110002
{ 23370346, 23379990 Fax. No. 23378947
email:rajtiku@hotmail.com

No. ED(T)/P-III./10-11/F-9/ 274

Dtd.- 6 Nov.,2010

Ms. Anjali Chandra,
Director(Engg.),
Delhi Electricity Regulatory Commission,
Viniyamak Bhawan, C- Block,
Shivalik, Malviya Nagar,
New Delhi-110 017.


Sub : COD of different units of Pragati-III, (Bawana) Power Projects.

Sir,

This is in reference to your letter No. F.3(288)/Tariff/DERC/2010-11/2485/3398 dated 1.11.2010 on the above subject. We would like to inform that GT#1 was test synchronized on 11.10.10 and base load was also achieved on 24.10.10 & the fine tuning for Dry Low Nox (DLN) Burners is yet to be carried out. As regards the COD, it will be with combined cycle when GT#1 and 2 and Steam Turbine is synchronized. As per BHEL's assessment and the information being given to various agencies, Module -1 is to be synchronized by March,2011 and Module-2 by July,2011. However, as per our own experience and after seeing the site conditions, PPCL feels that Module-1 may be put on COD sometime in June,2011 and Module-2 in Sept.-Oct.,2011.

Thanking you.

Yours faithfully,


(R. Tikku)

Executive Director (Tech)